

City of Quinte West

Modular bridges for low volume roads - a case study of the Hill Road bridge replacement

Robert Jackson, P.Eng.
Manager of Engineering Services



quintewest.ca

Agenda

- Existing bridge condition and requirement/need to replace
- Initial replacement procurement
- Consideration of alternatives
- Selected replacement option - modular bridge
- Replacement process

Where is Quinte West:



quintewest.ca


What Quinte West is known for:

- CFB Trenton, home of the Canadian Forces Skyhawks
- Mouth of the Trent-Severn Waterway



Hill Road location and background

- Local road, less than 100 AADT
- Used as an emergency route for subdivision to the south
- Hill Road bridges Mayhew creek which is a tributary to the Trent River
- Original bridge was built in the 1920s
- Existing bridge 20ft span.



Existing Hill Road bridge condition

- Overall BCI of 22.1
- 4 ton load restriction
 - Maintenance and emergency access issues

Beams / Main Longitudinal Elements	Floor Beams	Sq. m	200.0						0.0	0.0	0.0
	Girders	Sq. m	200.0	61.7		27.1		34.6	12341.8	4072.3	33.0
	Inside boxes (sides & bottoms)	Sq. m	200.0						0.0	0.0	0.0
Abutments	Abutment walls	Sq. m	900.0	8.0			4.0	4.0	7200.0	1440.0	20.0
	Ballast walls	Sq. m	350.0						0.0	0.0	0.0
	Bearings	Ea.	1,000.0						0.0	0.0	0.0
	Wingwalls	Sq. m	350.0	12.0			6.0	6.0	4200.0	840.0	20.0
Piers	Bearings	Ea.	1,000.0						0.0	0.0	0.0
	Caps	Sq. m	900.0						0.0	0.0	0.0
	Shafts/columns/Pile Bents	Sq. m	900.0						0.0	0.0	0.0
Retaining Walls	Barrier Systems on walls	Sq. m	200.0						0.0	0.0	0.0
	Railing System on Walls	m	200.0						0.0	0.0	0.0
	Walls	Sq. m	350.0						0.0	0.0	0.0
Bracing	Bracing	Ea.	500.0						0.0	0.0	0.0
Coating	Railing Systems / Hand Railings	m	125.0						0.0	0.0	0.0
	Structural Steel	Sq. m	80.0						0.0	0.0	0.0
Total:									42896.0	9460.6	22.1

Note: Sections including bearings, diaphragms, deck drains, expansion joint sealants, embankments, foundations, stringers, streams, and accessories were not included as they do not impact the calculation.



Figure 46 : Load Limit Sign.

Existing Hill Road bridge condition



Figure 1 : East Elevation.



Figure 2 : West Elevation.

Existing Hill Road bridge condition



Figure 7 : Wood Deck Top (Typ.).



Figure 18 : Interior Span (Typ.).

Existing Hill Road bridge condition



Figure 30 : Northeast Wingwall_Evidence of Severe Disintegration.



Figure 34 : Stringer I beam North End_Evidence of Severe Corrosion & Section Loss.


Initial City procurement - replacement

- Council allotted a **total budget of \$740,000** for the replacement (consulting and construction).
- Through RFP the City hired a Consulting firm to complete the design of the replacement structure in 2021.
- The Consultant recommended a cast-in-place replacement option. Initially the City asked for a 2 lane option, initial tender was **\$1,050,000.**
- The City scaled back design to single lane bridge.




2nd procurement

- Tender result:
\$929,130.07
(construction only, not including consulting/inspection or testing)
- City abandoned viability of the initial concept



Constraints

- Maintain hydraulic performance.
- Maintain existing low point in the road (flow around point, to minimize upstream flooding).
- Maintain existing driveway elevations




Consideration of alternatives - culverts (3rd and 4th attempt)

- 3.89m x 2.69m CSPA - The City had this existing culvert sitting in Colonial Yard:
 - Rejected because it resulted in a 15-20% loss of hydraulic capacity.
- Considered the ideal culvert size
 - Rejected due to unacceptable road grade raises, and impacts to upstream flooding potential.



Consideration of alternatives - bridges

- Consideration of bridges from the major modular bridge suppliers for a 40ft (12.2m) span (nearly double the original span) to avoid in water work.
- Structure height was the deciding factor.



Selection of best alternative - modular bridge

- 40ft municipal bridge was selected made by Lessard Bridge (Northern Mat and Bridge Co.)
- Had the lowest structure height (bottom of girder to top of deck).
- Maintained and improved hydraulic performance.
- No load restrictions

Table 1: Water Level Comparison Between Existing and Proposed Bridge Structures Immediately Upstream of Hill Road

Event	Q _{peak}	Water Surface Elevation		
		Existing	Proposed	Diff.
	m ³ /s	m		
Timmins	33.0	86.76	86.70	-0.06
0.2% AEP / 500-Yr	20.5	86.34	86.01	-0.33
0.5% AEP / 200-Yr	18.5	86.23	85.94	-0.29
1% AEP / 100-Yr	16.8	86.13	85.88	-0.25
2% AEP / 50-Yr	15.2	86.05	85.82	-0.23
10% AEP / 10-Yr	11.4	85.83	85.67	-0.16



Photo 6: Upstream face of new 15.2m span x 6.1m wide Lessard Modular bridge.


Sole source procurement- Lessard Bridge

- Council Approved the sole source based on site constraints of the Lessard Bridge supplied by Northern Bridge and Mat Co.
 - Bridge Supply: ~\$145,000
 - Construction: ~180,000
 - Contingency: ~\$18,000
 - TOTAL: ~\$343,000
- Engineering and inspection costs: \$45,000
- TOTAL: \$388,000 < \$740,000 (budget)





Net present worth analysis comparison

- A comparison of the original tendered design (alternative 1) with the modular bridge (alternative 2).
- NPW:
 - Alt 1 (\$930k every 80 yrs) :
\$1,120,752
 - Alt 2 (\$388k/40 yrs + \$20k/10 yrs) : **\$765,989**




Final design

- Avoid inwater work with the longer span
- L Shape pre-cast abutments
- Obtained Conservation Authority Approval



ABUTMENT PROFILE



Construction process

- Day 1: remove existing bridge
- Day 2: install rip-rap/ sope stabilization
- Day 3: install abutments / super-structure
- Day 4: backfill abutments and guard rail installation
- Day 5: interim-completion of guard rails and open bridge

Day 1 - remove existing bridge



Day 1 - remove existing bridge



Day 1 - sandbag working area/ brake foundations



Day 1 - foundation removal



Day 2 - preparation for abutments



Day 2 - preparation for abutments



Day 2 - preparation for abutments/ rip rap



Day 3 - placement of the abutments



Day 3 - placement of the abutments



Day 3 - placement of the superstructure



Day 3 - placement of the superstructure



Day 3 - placement of the superstructure



Day 4 - backfill abutments and guard rail install



Day 4 - backfill abutments and guard rail install



Day 5 - completion of guard rail and opening of bridge



Final completion



Final completion



Questions?



quintewest.ca